Menlo Park SAFER Bay Schedule Table

Project Schedule Summary	
Total Project Duration (months)(excludes FEMA Review Period)	51
Phase 1 - Environmental permitting and 90% Design	
Duration (months)	21
Start Date	10/1/2021
End Date	7/7/2023
FEMA's Phase 2 Funding Review	
Duration (months)	8
Start Date	7/10/2023
End Date	2/16/2024
Phase 2 - Final Design and Construction	
Duration (months)	29
Start Date	2/19/2024
End Date	7/3/2026

	- 1 • 1	T 1	Start	Duration
ID	Task Name	Task Description	Month	(months
1	Phase 1 - Environmental Permitting and 90% Design	Phase 1 - Environmental Permitting and 90% Design	1	21
2	Task 1.1 - Procurement for Design and Environmental Services	Procurement for Design and Environmental Services	1	1
3	Task 1.2 - Project Management	Kick Off Meeting	2	0
4	Task 1.2 - Project Management	Project Management	2	20
5	Task 1.3 Public Outreach	Public Outreach Plan	1	1
6	Task 1.3 Public Outreach	Public Meetings / Workshops	2	20
7	Task 1.3 Public Outreach	Advisory Board/Stakeholder Meetings	2	20
8	Task 1.4 - Environmental Permits	Project Description	2	3
9	Task 1.4 - Environmental Permits	Notice of Preparation, Public Scoping Meeting	5	3
10	Task 1.4 - Environmental Permits	Draft EIR	8	5
11	Task 1.4 - Environmental Permits	Final EIR And Mitigation Monitoring Program	13	4
12	Task 1.4 - Environmental Permits	Finding of Fact, Statement of Overriding Consideration, Notice of Determination	17	1
13				
	Task 1.4 - Environmental Permits	Meetings and Coordination - Environmental Outreach	5	15
14	Task 1.4 - Environmental Permits	Regulatory Permitting	8	12
15	Task 1.5 - Right of Way Acquisition Negotiations	Right of Way Acquisition Negotiations	8	10
16	Task 1.6 - Engineering and Design	Data Collection	2	6
17	Task 1.6 - Engineering and Design	Ground Survey and Utility Location	2	4
18	Task 1.6 - Engineering and Design	Aerial Base Mapping	2	4
19		Geotechnical Investigations and Evaluations (including		
		review of information; site reconnaissance; field		
		investigation; lab testing; engineering analysis and		
	Task 1.6 - Engineering and Design	evaluation)	2	8
20	Task 1.6 - Engineering and Design	Design Criteria Memorandum	6	3
21	Task 1.6 - Engineering and Design	Coastal Hydraulics and Interior Drainage Analysis	6	4
22	Task 1.6 - Engineering and Design	30% PS&Es	8	5
23	Task 1.6 - Engineering and Design	60% PS&Es	13	5
24	Task 1.6 - Engineering and Design	90% PS&Es	18	4
25	Task 1.6 - Engineering and Design	Design Documentation Report	18	4
26	FEMA's NEPA Review	FEMA's NEPA Review	18	11
27	FEMA's Phase 2 Funding Review	FEMA's Phase 2 Funding Review	22	8
28	Phase 2 - Final Design and Construction	Phase 2 - Final Design and Construction	29	29
29	Task 2.1 - Project Management	Project Management	29	29
30	Task 2.2 - Public Outreach	Public Meetings / Workshops	29	28
31	Task 2.2 - Public Outreach	Advisory Board/Stakeholder Meetings	29	29
32	Task 2.3 - Final Design	Final PS&Es	29	3
33	Task 2.3 - Final Design	Design Documentation Report	29	3
34	Task 2.3 - Final Design	SWPPP	29	3
35	Task 2.4 - Procurement for Construction management Services	Procurement for Construction Management Services	30	2
36	Task 2.5 - Construction Bidding	Construction Bidding	32	2
37	Task 2.6 - Engineering During Construction	Meetings and Site Visits	35	22
38	Task 2.6 - Engineering During Construction	Support for Requests for Information Review	35	22
39	Task 2.6 - Engineering During Construction	Permit Compliance Agency Coordination	35	22
40	Task 2.6 - Engineering During Construction	Support for Change Management	35	22
41	Task 2.6 - Engineering During Construction	Project Record Drawings	41	17
42	Task 2.7 - Construction Management	Construction Manager	32	26
43	Task 2.7 - Construction Management	Construction Coordination Meetings	35	22
44	Task 2.7 - Construction Management	Construction Management Facilities and Equipment	35	22
45	Task 2.7 - Construction Management	Reporting	35	22
46	Task 2.7 - Construction Management	Risk Management	35	22
47	Task 2.7 - Construction Management	Schedule Review and Analysis	35	22
48	Task 2.7 - Construction Management	Payment Application Review	35	22
49	Task 2.7 - Construction Management	Contractor Submittal and RFI Review	35	22
50	Task 2.7 - Construction Management	Change Management	35	22
51	Task 2.7 - Construction Management	Quality Assurance	35	22
52	Task 2.7 - Construction Management	Wildlife and Revegetation Monitoring	35	22
53		Construction Documentation Report and Biological As-Built		
	Task 2.7 - Construction Management	Report	54	4
54	Task 2.8 - Construction Activities	Construction Activities	35	22